Completion Report

1	Name of Wok	Sinking of Borewell and Providing pumps and Motors and laying of Pipeline at Dasarahalli Ward No 15
2	Sanctioned Estimate No.& Date	SE/DZ/TS/69/21-22, Dt.14.01.2022
		EE/DD/AS/42/2021-22. Dt: 13-01-2022.
3	Head of Acount which is Chargeable	P- 1802
4	Enstrument Order No. & Date	EE/DD/WO/43/22-23, Dt.01.07.2022
5	Name of Contractor	Gnanendra Murthy M D
6a	Time Stipulated for Completion of work	90 Days.
b	Delay in execulation of work	nill
7	Measurement recorded in MB	4142/15-16
	Page No	414143 to 414149
8	check Measurment of the Asst	29-07-2022. B.R. Ranganath.
	Exe. Eng./ Exe.Eng. On	29-07-2022.
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
35.00	32,40,667=66	-	Rs. 2,59,323/-

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

Scanned with OKEN Scanner